



ATTENTION:
Costa Brava HOA

PROPOSAL FOR:
Costa Brava HOA
Laguna Niguel CA

PROJECT CONTACT:
Lauren Swiderski
lswiderski@Totalpm.com

ROOF PROGRESS

BUILDING 1 – units 24541-24557

- **Roof Tear Off - Complete**
- **Wood Replacement – Complete**
- **Inspection – Complete**
- **Underlayment – Complete**
- **Roof Top Paint - Complete**
- **Tile – Complete**

Building 2 – units 24521- 24537

- **Roof Tear Off - Complete**
- **Wood Replacement – Complete**
- **Inspection – Complete**
- **Underlayment – Complete**
- **Roof Top Paint - Complete**
- **Tile – Complete**

BUILDING 3 – units 24501 - 24517

- **Roof Tear Off - Complete**
- **Wood Replacement – Complete**
- **Inspection – Complete**
- **Underlayment – Complete**
- **Roof Top Paint - Complete**
- **Tile – Complete 10/29**

BUILDING 4 – units 28651 - 28665

- **Roof Tear Off - Complete**
- **Wood Replacement – Complete**
- **Inspection – Complete**
- **Underlayment – Complete**
- **Roof Top Paint – Complete**
- **Tile – Delivered**
- **Complete – 11/17**

BUILDING 5 – units 28671- 28687

- **Roof Tear Off - Complete**
- **Wood Replacement – Complete**
- **Inspection – Complete**
- **Underlayment – Complete**
- **Roof Top Paint – Complete**
- **Tile Installation – In Progress**

BUILDING 6 – units 28662 - 28678

- **Roof Tear Off – Complete**
- **Wood Replacement – Complete**
- **Inspection – Complete**
- **Underlayment – Complete**
- **Roof Top Paint – In progress**
- **Tile Delivery– In Progress**

BUILDING 7 – units 24541 - 24557

- **Roof Tear Off – Complete**
- **Wood Replacement – Complete**
- **Inspection – Complete**
- **Underlayment – Complete**
- **Roof Top Paint – Ready for Empire on 11/15**
- **Tile Delivery– 11/15**

BUILDING 8 – units 24561 - 24577

- **Roof Tear Off – Complete**
- **Wood Replacement – In Progress**
- **Inspection – Scheduled**
- **Underlayment – In progress**
- **Roof Top Paint – Ready for Empire**
- **Tile Delivery– Waiting for painters**

BUILDING 9 – units 28632 - 28648

- **Roof Tear Off – Scheduled for 11/29**

BUILDING 10 – units 24581-24593

- **Roof Tear Off – Scheduled for 12/6**

BUILDING 11 – units 24681- 24697

- **Roof Tear Off – Scheduled for 12/13**

BUILDING 12 – units 28701-28717

- **Roof Tear Off – Scheduled for 12/20**

BUILDING 13 – units 28721-28737

- **Roof Tear Off – Scheduled for 12/27**

BUILDING 14 – units 28751- 28767

- **Roof Tear Off – Scheduled for 1/3**

BUILDING 15 – units 28771- 28787

- **Roof Tear Off – Scheduled for 1/10**

BUILDING 16 – units 28732- 28748

- **Roof Tear Off – Scheduled for 1/17**

BUILDING 17 – units 24591- 24607

- **Roof Tear Off – Scheduled for 1/24**

BUILDING 18 – units 28731- 28747

- **Roof Tear Off – Scheduled for 1/31**

BUILDING 19 – units 28761- 28777

- **Roof Tear Off – Scheduled for 2/7**

BUILDING 20 – units 28751- 28767

- **Roof Tear Off – Scheduled for 2/14**

BUILDING 21 – units 28781- 28797

- **Roof Tear Off – Scheduled for 2/21**

BUILDING 22 – Units 28801-28817

- **Roof Tear Off – Scheduled for 2/28**

Schedule Subject To Change